# GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 32301

Engineer [redacted]
Gas Safe [redacted]

Engie Office Address
V&S ACCOMODATION
CROCKETT CHESCEN
SHEFFIELD S10 3GA

Contract Number V&S
Customer Name ENGIE
Site Address ENDCLIFFE VILLAGE
CREWE, SHEFFIELD
Postcode S10 2LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

GAS safe REGISTER
574561
Enter Company Registration Number

| App | Landlords appliance Yes/No | Service Inspection Repair | Appliance Details: Location | Type | Model | Serial Number | Burner Manufacturer | Flue Type (OF/RS/FL) |
|---|---|---|---|---|---|---|---|---|
| 1 | YES | SERVICE | CREWE T | BOILER | VIESSMAN VITODENS 200 | 7570790801073114 | NA | RS |
| 2 | YES | SERVICE | CREWE U | BOILER | VIESSMAN VITODENS 200 | 7870790801077112 | NA | RS |
| 3 | / | / | | / | / | / | / | / |
| 4 | / | / | | / | / | / | / | / |

| General Safety Checks | Result | General Safety Checks | Result |
|---|---|---|---|
| Gas booster/compressor operating correctly (Yes /No/NA) | NA | Flue termination satisfactory (Yes/No/NA) | YES |
| Is there a current gas installation line diagram at primary meter (Yes/No/NA) | NO | Has a tightness test been carried out from local isolation valve (Yes/No/NA) | NO |
| Is the meter installation correct (Yes/No) | YES | Is gas pipework electrically bonded (Yes/No) | YES |
| Gas installation pipework adequately supported (Yes/No) | YES | Are adequate emergency isolation valves fitted (Yes/No) | YES |
| Gas installation pipework sleeved and sealed as appropriate (Yes/No) | YES | Are emergency valve handles in place and labelled (Yes/No) | YES |
| Is gas pipework colour coded or identified (Yes/No/NA) | YES | Do valves fail to the correct position (Yes/No) | YES |
| Is flue system installed in accordance with standards (Yes/No) | YES | Area clear of combustible materials (Yes/No) | YES |

## Ventilation

| | | | |
|---|---|---|---|
| Low level free area cm² ~~or ventilation flow rate m³/hr~~ | Actual 113 | Required (Calculated) | 0 |
| High level free area cm² ~~or ventilation flow rate m³/hr~~ | Actual 113 | Required (Calculated) | 0 |
| All ventilation grills clear and unobstructed (Yes/No) | | Fans and/or flue interlocks operating correctly (Yes/No/NA) | |

| Details of any faults | Remedial Action Taken | Comments and calculations |
|---|---|---|
| OHL/L VENTS - NO GRILLS | — | / |
| DISCONNECTED TO BE/DATE | CORRECTED | |

| Appliance Checks | App 1 or App 1 High | App 2 or App 1 Low | App 3 or App 2 High | App 4 or App 2 Low |
|---|---|---|---|---|
| Flue flow test satisfactory (Yes/No/NA) | YES | YES | YES | YES |
| Spillage test satisfactory (Yes/No/NA) | YES | YES | YES | YES |
| Air/Gas switch operating correctly (Yes/No/NA) | NA | NA | NA | NA |
| Flame proving devices operating correctly (Yes/No/NA) | YES | YES | YES | YES |
| Burner lock out time (seconds) | 241 | 241 | 240 | 240 |
| Temperature and limit thermostats operating correctly (Yes/No) | YES | YES | YES | YES |
| Heat net input rating data (kW) | 30.0 | 1.6 | 30.0 | 1.6 |

| | App 1 or App 1 High | App 2 or App 1 Low | App 3 or App 2 High | App 4 or App 2 Low |
|---|---|---|---|---|
| Gas burner pressure (mbar) or heat input kW/h required | NA | NA | NA | NA |
| Gas burner pressure (mbar) or heat input kW/h measured | NA | NA | NA | NA |
| Gas rating measured (kW/h / NA) | NA | NA | NA | NA |
| Air/gas ratio control setting (%/NA) | NA | NA | NA | NA |
| Net flue gas temperature (gross less ambient) (°C) | 52 | 38 | 50 | 34 |
| Oxygen ($O_2$ %) | 6.1 | 6.2 | 5.1 | 6.4 |
| Carbon Monoxide (CO)(ppm) | 36 | 5 | 63 | 6 |

| | App 1 or App 1 High | App 2 or App 1 Low | App 3 or App 2 High | App 4 or App 2 Low |
|---|---|---|---|---|
| Carbon Dioxide ($CO_2$) (%) | 8.5 | 8.4 | 9.0 | 8.2 |
| Excess Air (%) | 40 | 42 | 32 | 45 |
| CO/$CO_2$ Ratio | .0005 | .0001 | .0001 | .0001 |
| Gross Efficiency (%) | 99 | 99 | 99 | 100 |
| CO flue dilution (ppm) | NA | NA | NA | NA |
| Standing pressure (mbar) | 22.0 | 22.0 | 22.0 | 22.0 |
| Working pressure (mbar) | 20.5 | 21.7 | 19.8 | 21.5 |
| **Is appliance safe for use (Yes/No)** | YES | YES | YES | YES |
| Has a warning advice notice been raised (No or Warning notice Ser No or No's) | NO | | | |
| Test Instrument | AM100 SPW9 V500 | | | |
| Test Instrument serial number | N300JQE5390 | | | |

| | |
|---|---|
| Worksheet No ( if used) | |
| Checked by (office use) | |
| Entered on database | |

**Declaration of gas safety** - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

| | |
|---|---|
| Date | 8/4/20 |
| Signature | [redacted] |

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer

# GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 31549

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
DAS ACCUMULATOR
SHEFFIELD HOUSE
SHEFFIELD S10 3EA

Contract Number DoS
Customer Name EDF
Site Address SHEFFIELD VILLAGE
CLEVE AFC, SHEFFIELD
Postcode S10 3SA
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

574561
Enter Company Registration Number

| App | Landlords appliance Yes/No | Service Inspection Repair | Appliance Details | | | | | |
|---|---|---|---|---|---|---|---|---|
| | | | Location | Type | Model | Serial Number | Burner Manufacturer | Flue Type (OF/RS/FL) |
| 1 | YES | SERVICE | CLEVE AFC. PLANT ROOM. | BOILER | VIESMANN VITOCROSS 300 | 7176778601585103 | NA | RS |
| 2 | YES | SERVICE | | BOILER | VIESMANN VITOCROSS 300 | 7176779602124109 | NA | RS |
| 3 | | | | | | | | |
| 4 | | | | | | | | |

| General Safety Checks | Result | General Safety Checks | Result |
|---|---|---|---|
| Gas booster/compressor operating correctly (Yes /No/NA) | NA | Flue termination satisfactory (Yes/No/NA) | YES |
| Is there a current gas installation line diagram at primary meter (Yes/No/NA) | NO | Has a tightness test been carried out from local isolation valve (Yes/No/NA) | NO |
| Is the meter installation correct (Yes/No) | YES | Is gas pipework electricaly bonded (Yes/No) | YES |
| Gas installation pipework adequately supported (Yes/No) | YES | Are adequate emergency isolation valves fitted (Yes/No) | YES |
| Gas installation pipework sleeved and sealed as appropriate (Yes/No) | YES | Are emergency valve handles in place and labelled (Yes/No) | YES |
| Is gas pipework colour coded or identified (Yes/No/NA) | YES | Do valves fail to the correct position (Yes/No) | YES |
| Is flue system installed in accordance with standards (Yes/No) | YES | Area clear of combustible materials (Yes/No) | YES |

| Ventilation | | | |
|---|---|---|---|
| Low level free area cm² or ventilation flow rate inlet m³/h | Actual — | Required (Calculated) — | |
| High level free area cm² or ventilation flow rate extract m³/h | Actual — | Required (Calculated) — | |
| All ventilation grills clear and unobstructed (Yes/No) | NA | Fans and/or flue interlocks operating correctly (Yes/No/NA) | NA |

| Details of any faults | Remedial Action Taken | Comments and calculations |
|---|---|---|
| — | — | RECEIVED HI/LO UNITS INSTALLED FOR COOLING PURPOSES. |
| — | — | |
| — | — | |

| Appliance Checks | App 1 or App 1 High | App 2 or App 1 Low | App 3 or App 2 High | App 4 or App 2 Low |
|---|---|---|---|---|
| Flue flow test satisfactory (Yes/No/NA) | YES | YES | YES | YES |
| Spillage test satisfactory (Yes/No/NA) | YES | YES | YES | YES |
| Air/Gas switch operating correctly (Yes/No/NA) | YES | YES | YES | YES |
| Flame proving devices operating correctly (Yes/No/NA) | YES | YES | YES | YES |
| Burner lock out time (seconds) | 140 | 140 | 122 | 122 |
| Temperature and limit thermostats operating correctly (Yes/No) | YES | YES | YES | YES |
| Heat net input rating data (kW) | 66.6 | 15.0 | 49.0 | 11.0 |

| | App 1 or App 1 High | App 2 or App 1 Low | App 3 or App 2 High | App 4 or App 2 Low |
|---|---|---|---|---|
| Gas burner pressure (mbar) or heat input kW/h required | NA | NA | NA | NA |
| Gas burner pressure (mbar) or heat input kW/h measured | NA | NA | NA | NA |
| Gas rating measured (kW/h / NA) | NA | NA | NA | NA |
| Air/gas ratio control setting (%/NA) | NA | NA | NA | NA |
| Net flue gas temperature (gross less ambient) (°C) | 62 | 53 | 66 | 54 |
| Oxygen ($O_2$ %) | 5.2 | 5.6 | 5.2 | 5.7 |
| Carbon Monoxide (CO)(ppm) | 15 | 4 | 12 | 6 |

| | App 1 or App 1 High | App 2 or App 1 Low | App 3 or App 2 High | App 4 or App 2 Low |
|---|---|---|---|---|
| Carbon Dioxide ($CO_2$) (%) | 8.8 | 8.7 | 8.8 | 8.6 |
| Excess Air (%) | 33 | 37 | 37 | 37 |
| $CO/CO_2$ Ratio | .0002 | .0000 | .0002 | .0001 |
| Gross Efficiency (%) | 98 | 99 | 98 | 99 |
| CO flue dilution (ppm) | NA | NA | NA | NA |
| Standing pressure (mbar) | 23.1 | 23.1 | 23.1 | 23.1 |
| Working pressure (mbar) | 18.0 | 20.8 | 18.0 | 20.8 |
| **Is appliance safe for use (Yes/No)** | YES | YES | YES | YES |
| Has a warning advice notice been raised (No or Warning notice Ser No or No's) | NO | | | |
| Test Instrument | AUTOSAFE 1800 | | | |
| Test Instrument serial number | N300JQE5390 | | | |

| | |
|---|---|
| Worksheet No ( if used) | |
| Checked by (office use) | |
| Entered on database | |

**Declaration of gas safety** - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date [redacted]

Signature [redacted]

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer